

7. PFT and PST Red Golden Measure ALB's?

No

Yes

Site Odour Check List Site name: Wanlip Time and Date: 02/01/2 Print Initials: ML Circle: Reactive or Proac		ons/next steps for Reactive complaints)				
1. Wind direction Specify ESE		8. <u>Weather conditions</u> Specify - Cold- Dry				
2. Flows into works/ FFT	3600 L/S					
High (2800-3600 L/s) Me	edium (1300-2800 J/s) Low (0-1300 J/	9. Odour present at inlet channel?				
Actual flow - L/S 2144		High Medium Low				
3. Odour present at on s	ite SPS?					
Yes	No					
4. Screenings and grit removed from site as per contact agreement (Inlet, PFT and CDE)?		Actions/Next Steps/ OOS Assets/ Any additional information regarding site issues etc. Biffa: Garage doors open 4				
Yes	No	N/W PST 2 OOS O/W PST 8 OOS				
5. Out of service PST's drained and cleaned?		O/W Lane 2 Aerator 1 OOS O/W Lane 5 Aerator 4 OOS				
Yes	No	O/W Lane 10 Aerator 2 OOS O/W Lane 11 Aerator 1 OOS				
6. Out of service PFT's d	rained and cleaned?	O/W Lane 11 Aerator 5 OOS O/W Lane 15 Aerator 3 OOS				
Yes	No					

10. Any	y odour	present at	plants	operated	by	other
busine	sses (e.g	g. Biffa)?	-	-		

High Medium Low

11. Is on site odour control working?



13. Any other operational issue potentially effecting odour?

YES NO

13. Any other known area odours?

YES NO

Key:

- CDE screens = imported sludge screens
- PST = primary settlement tanks
- PFT = Picket Fence Thickener
- SPS = sewage pumping station
- ALB = action limit breach
- L/S = Litres per second
- FFT = Full flow treatment before we divert to storm tanks