

6. Out of service PFT's drained and cleaned?

7. PFT and PST Red Golden Measure ALB's?

Yes

Yes

No

No

Site Odour Check List Site name: Wanlip	
Time and Date: 05/02/2025	
Print Initials: ML	
Circle: Reactive or Proactive (Record customer details in actions/next steps for Reactive complaints)	
	,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,
1. Wind direction	8. Weather conditions
Specify WSW	Specify - Cold- Dry
2. Flows into works/ FFT 3600 L/S High (2800-3600 L/S) Medium (1300-2800 l/s) Low (0-1300 l/s) 9. Odour present at inlet channel?	
Actual flow - L/S 2420	High Medium Low
3. Odour present at on site SPS?	
Yes No	
4. Screenings and grit removed from site as per contact	Actions/Next Steps/ OOS Assets/ Any additional
agreement (Inlet, PFT and CDE)?	information regarding site issues etc.
	Biffa: Garage doors open 3
Yes No	N/W PST 2 OOS
	O/W PST 8 OOS
5. Out of service PST's drained and cleaned?	O/W Lane 2 Aerator 1 OOS O/W Lane 5 Aerator 4/5 OOS
	O/W Lane 10 Aerator 2 OOS
Yes No	O/W Lane 11 Aerator 1 OOS

O/W Lane 15 Aerator 3 OOS

10. Any odour present at plants operated by other businesses (e.g. Biffa)?

High Medium Low

11. Is on site odour control working?



13. Any other operational issue potentially effecting odour?

YES NO

13. Any other known area odours?

YES NO

Key:

- CDE screens = imported sludge screens
- PST = primary settlement tanks
- PFT = Picket Fence Thickener
- SPS = sewage pumping station
- ALB = action limit breach
- L/S = Litres per second
- FFT = Full flow treatment before we divert to storm tanks