

Site Odour Check List				
Site name: Wanlip				
Time and Date: 22/07/2024				
Print Initials: ML				
Circle: Reactive or Proactive Record customer details in	actions/next steps for Reactive complaints)			
1. Wind direction	8. Weather conditions:e			
Specify SSW	Specify - Warm - dry			
2. Flows into works/ FFT 3600 L/S				
High (2800-3600 L/s) Medium (1300-2800)/s) Low (0-13	9. Odour present at inlet channel?			
Actual flow -				
2351 L/S	High Medium Low			
3. Odour present at on site SPS?				
Yes No				
4. Screenings and grit removed from site as per contact	Actions/Next Steps/ OOS Assets/ Any additional information			
agreement (Inlet, PFT and CDE)?	regarding site issues etc.			
	Biffa: Garage doors open 3			
Yes No	N/W PST 4 OOS			
	O/W PST 7 OOS			
5. Out of service PST's drained and cleaned?	O/W Lane 1 Aerator 5 OOS			
	O/W Lane 2 Aerator 1 OOS			
Yes No	O/W Lane 2 Aerator 4 OOS			
	O/W Lane 8 Aerator 5 OOS			
6. Out of service PFT's drained and cleaned?	O/W Lane 9 Aerator 3 OOS			
	O/W Lane 11 Aerator 1 OOS			
Yes No	O/W Lane 13 Aerator 2 OOS			
	O/W Lane 16 Aerator 3 OOS			
7. PFT and PST Red Golden Measure ALB's?	O/W Lane 16 Aerator 5 OOS			
	O/W FST 5 OOS			
Yes No				

LO. Any odour	present at	plants of	operated	by other
ousinesses (e.g	g. Biffa)?	-	-	-

Low

High Medium

11. Is on site odour control working?



13. Any other operational issue potentially effecting odour?

YES NO

13. Any other known area odours?

YES NO

Kev:

- CDE screens = imported sludge screens
- PST = primary settlement tanks
- PFT = Picket Fence Thickener
- SPS = sewage pumping station
- ALB = action limit breach
- L/S = Litres per second
- FFT = Full flow treatment before we divert to storm tanks